INTERNAL · NOT FOR CUSTOMER DISTRIBUTION

DELIVERY HANDOFF

Acme Health: VCF 9.1 Greenfield

Handoff for FCP Version 1
Standard format, issued 30 Sep 2026
Prepared by CDW Consulting Solution Architecture

ENGAGEMENT

Customer	Acme Health, Reno NV
Opportunity	C-OPP-0001234
Segment	Corporate
Stage	Customer Approval
Platform and path	VCF 9.1, greenfield with staging hardware
Delivery model	CDW + Broadcom (Broadcom PS prime, CDW delivers)
Customer received	FCP Version 1, Standard, 30 Sep 2026
Approvals	Broadcom Pending Customer Pending

PEOPLE

ROLE	NAME	ORGANIZATION
Architect	Jordan Blake	CDW
Sr. Consultant	Casey Morgan	CDW
Project Manager	Alex Kim	Broadcom
Platform lead	Pat Rivera	Acme Health
Network	Sam Lee	Acme Health

START HERE: WHAT DELIVERY NEEDS TO KNOW FIRST

1. **The plan uses every remaining hour.** 39 hours were delivered in assessment and discovery; the plan schedules the other 223. There is no reserve, so any change request needs a scope trade or more entitlement.
2. **CDW runs only the proving waves.** Migration was cut from 126 to 41 CDW hours to fit the entitlement. Acme Health runs the remaining waves with the runbook, at a peak of 30 hours a week (0.75 FTE), Feb to Apr 2027. Confirm they can staff it.
3. **Compatibility is not established.** No RVTools host rows were imported, so every host model is unverified. The current export is overdue (owner Pat Rivera) and gates design sign-off and the 1 Jan 2027 build start.
4. **17 of 24 estimating inputs are assumed.** Confirm the high-impact ones in the first design session: VM count, migration waves with dates, extended VLANs and protected VMs (page 3).
5. **Recovery objectives are undefined.** The DR site is being built now, but the recovery design is follow-on work after 28 Apr 2027. Don't let DR scope creep into the entitlement.

Hours and Funding

The internal view of how the plan fits the entitlement. None of this prints to the customer beyond the entitlement value and hours.

$79,403	39	223	0	117
Entitlement	**Delivered**	**Planned**	**Reserve**	**Follow-on**
262 hours · ends 28 Apr 2027	Assessment and discovery, as of 3 Sep 2026	Oct 2026 to Apr 2027	No room for change requests	Needs new funding

SCOPE BY BUCKET

BUCKET	WHAT IT COVERS	HOURS
Delivered	Assessment and discovery	39
Entitlement: core	Design, foundation build, proving waves, VCF Operations at Tier 1, handover	223
Entitlement: depth	Selected outcomes beyond core	0
Entitlement: reserve	Change requests and estimate variance	0
Follow-on	Year two; depends on a renewal or services purchase	117
Customer-funded	Work wanted this year beyond the entitlement	0
Total scope		**379**

Original plan was under-funded by 106 hours. Resolved by the scope moves listed here before Version 1 was issued.

REMAINING HOURS BY ROLE

ROLE	REMAINING	BUSIEST WINDOW	MAIN PACKAGES
Architect	79	Oct to Dec 2026	Hardware review, design, migration plan, access mapping
Sr. Consultant	114	Jan 2027; Mar to Apr 2027	Foundation build (45), proving waves (31)
Project Manager	30	Throughout	Kickoff, build and wave coordination
Total	**223**		

SCOPE MOVES

PACKAGE	HOURS	MOVED TO	WHY
First workload domain	46	Follow-on	Keep protected work inside the entitlement
Health, logs and diagnostics	30	Follow-on	Keep protected work inside the entitlement
Workload migration and cutover	85	Acme Health	CDW keeps 41 hours of proving waves; the customer runs the rest with the runbook
Design and BOM; migration plan	10	Removed	Trimmed 5 hours each to fit the hours left after discovery

DELIVERY RISKS FROM THE PLAN

RISK	WATCH FOR
No reserve	Any added work, estimate overrun or re-design needs a scope trade or a change to the entitlement
Customer-run waves	If Acme Health can't staff 0.75 FTE in Feb to Apr, waves slip past the entitlement end
Build start depends on hardware	1 Jan 2027 build needs hardware sign-off, which needs the RVTools export
Licensing	VCF Operations licensing must activate before the evaluation period ends (Feb 2027)
Pace	7.4 hours a week required from 30 Sep; slow months in Oct to Dec push hours into Q1

Estimating Basis

Every input the hours were built from, and where it came from. Confirmed came from RVTools or the brief. Assumed is a planning default to confirm in design. High impact moves the hours most if it changes.

DRIVER	VALUE	BASIS
ESTATE		
ESX hosts	14	Confirmed Brief (RVTools host rows not imported)
Clusters	1	Confirmed RVTools or brief
VMs	350	Assumed High impact Planning default
vCenters	1	Confirmed RVTools or brief
Sites	2	Confirmed RVTools or brief
PLATFORM		
VCF instances	1	Confirmed RVTools or brief
Workload domains	0	Assumed Consolidated topology
Clusters on the new platform	1	Assumed Up to 16 hosts per cluster
Stretched clusters	0	Assumed None stated
Principal storage types	1	Confirmed Brief: VMFS on Fibre Channel
Clusters on FC or NFS storage	1	Assumed Principal storage is VMFS on FC
Mixed principal storage	No	Confirmed Brief
Domains with dedicated NSX	0	Assumed None stated

DRIVER	VALUE	BASIS
MIGRATION		
Migration site pairs	1	Assumed Planning default
Extended VLANs	10	Assumed High impact Planning default
Waves with a date behind them	1	Assumed High impact Only the first wave dated
OPERATIONS		
vCenter data sources	1	Assumed One per vCenter
Management packs	0	Assumed Open question; conservative
Custom dashboards	1	Assumed One when the module is selected
Event integration targets	1	Assumed One when the module is selected
RECOVERY (FOLLOW-ON)		
Recovery site pairs	1	Assumed A recovery design needs one
Protection groups or plans	1	Assumed Conservative
Protected VMs	70	Assumed High impact Planning default
Recovery exercises	1	Assumed One when selected

Estate and Compatibility

What discovery established about the current environment, and where the ESXi 9.1 compatibility posture stands.

WHAT WE KNOW ABOUT THE ESTATE

TOPIC	ANSWER	WHY IT MATTERS
Current platform	vSphere 8.0.3	Sets the upgrade and import sequence and day-one tools
vCenters	1	Each in-scope vCenter needs an RVTools export and a target in the design
Enhanced Linked Mode	No	Affects identity, licensing views and how vCenters join the fleet
Data centers	2	Site count for the design; where the management domain lands
Server vendor	Cisco UCS	vLCM vendor add-on, hardware support manager, firmware baseline
Storage	Fibre Channel	Principal storage workflow; array support matrix to check
Networking	vDS, VLAN-backed	Management network, VLANs and IP plan for the build
Disaster recovery	SnapMirror	Recovery design replaces or integrates it; capture objectives first
New hosts	8 for workloads	Sized into the design; build waits for delivery, rack and stack
VCF licensed	Yes	Activate before the evaluation period on the new platform ends
Prior assessment	Yes	Discovery confirms and extends it rather than repeating it

ESXI 9.1 COMPATIBILITY

Not established. No RVTools host rows are imported, so no host model, CPU, adapter or build has been checked. The 14 hosts in the estimating basis came from the brief. Treat every host as unverified until a current export is imported.

CHECK	STATUS
RVTools inventory coverage	No data No host and VM inventory imported
ESXi software baseline	No data ESXi versions not available
Hardware platform evidence	No data Host vendor and model missing
Offline server HCL snapshot	No data No vHost server models to check
Management-domain uniformity	No data Cluster membership missing; can't check uniform-hardware rule
Topology and N-1 sizing	No data Capture in the VCF Planning and Preparation Workbook
HCL 2.0 estate checks	No data Import the available RVTools tabs
Point-in-time capacity	Clear No threshold exceptions

ACTION

Import a current RVTools export	Owner Pat Rivera · gates design sign-off, hardware sign-off and the 1 Jan 2027 build

Design and Technical Detail

The decisions already made, the gates that hold the build, and the technical items to confirm early.

DESIGN ELEMENTS AND GATES

COMPONENT	REQUIREMENT	RECOMMENDATION	GATE
Inventory	Sizing needs the current estate	RVTools export of every in-scope vCenter	A current RVTools export
Networking	NSX deployed with VCF; workloads can stay VLAN-backed	Start VLAN-backed; overlay networking in a later phase	
Hardware lifecycle	Cisco UCS; vLCM images manage firmware and drivers with the ESX image	Build cluster images with the Cisco UCS add-on and hardware support manager once host models are confirmed	Compatibility check on a current RVTools export
Principal storage	VMFS on Fibre Channel is supported for the management domain	Keep the existing array over Fibre Channel; no vSAN needed	
Disaster recovery	Recovery runs on SnapMirror today	Recovery design decides whether VMware Live Recovery replaces or runs alongside it, and sets objectives	
DR orchestration	Orchestration and a defined recovery time objective	Choose the tool in the recovery design; test DR capacity on the new site	DR recovery time objective set

TECHNICAL ITEMS TO CONFIRM EARLY

ITEM	REFERENCE
NSX TEP MTU of at least 1700 end to end, 9000 recommended; hosts on a distributed switch (vDS 8.0+ to converge, 7.0+ to import)	VCF 9.1 Planning and Preparation Guide, VCF-NET-REQD-MTU-006
The VCF Installer deploys vCenter, NSX and VCF Operations with the management domain	VCF 9.1 documentation, VCF Installer Overview

SEQUENCING CONSTRAINTS

CONSTRAINT	IMPOSED BY	EFFECT
Design and current inventory before the build	Sizing	Build starts after design sign-off
Management domain before any workload moves	Platform	Proving waves follow the build
Services start 1 Oct 2026; build 1 Jan 2027	Acme Health	Design and planning run first
Entitlement ends 28 Apr 2027	Entitlement	Handover completes in April
DR site online before DR build and testing	Calendar	Recovery design now; build follows the site

Work Package Detail

Full scope, acceptance and dependencies for each package. This is what was committed to the customer in Version 1.

WORK PACKAGE	WINDOW	LEAD ROLE	STARTS AFTER	HOURS
PROGRAM MANAGEMENT				
Hardware compatibility review Review every host model, CPU, adapter and ESX build against the target release with the customer platform lead, and record each as listed, to confirm, or replace.	Oct 2026	VCF Architect with the customer platform lead	RVTools export	15
Kickoff and delivery plan Confirm design decisions, evidence, dependencies and delivery ownership; implementation services begin only in the selected implementation window.	Oct 2026	Project Manager		2
INFRASTRUCTURE				
Design and bill of materials Host and cluster sizing, storage, network, IP/DNS/NTP and the bill of materials. **Accepted when** architecture, infrastructure, network, storage and procurement owners approve the design.	Nov 2026	VCF Implementation Engineer	Hardware compatibility review	24
Migration and cutover plan Group applications into waves; plan dependencies, change windows, rollback, validation and legacy decommissioning. **Accepted when** application and change owners approve wave assignments and acceptance criteria.	Dec 2026	Migration Lead + Application Owners	Design and bill of materials	24
VCF foundation build Deploy the approved management domain and validate core platform health. NSX with VLAN-backed transport zones; overlay design follows after the entitlement.	Jan 2027	VCF Implementation Engineer	Hardware compatibility sign-off	61
Proving migration waves CDW runs the first waves with the team shadowing, then reverse-shadowing. Backup validated before each wave. **Accepted when** each wave meets application, platform and operational acceptance.	Mar to Apr 2027	Migration Lead + Application Owners	Foundation build; migration plan	41
OPERATIONS				
VCF Operations design Operations architecture, data sources, dashboard and alert scope, lifecycle ownership and operating acceptance criteria.	Nov 2026	VCF Architect + Operations Lead		11
Role and access mapping Map directory groups to vCenter, VCF Operations and SSO roles, with least-privilege service accounts and break-glass access.	Dec 2026	VCF Architect with the customer identity owner		15
Training and knowledge transfer The platform team installs and operates the management domain alongside CDW, covering deployment, lifecycle and VCF Operations.	Jan 2027	VCF Architect + Operations Lead	Hardware compatibility sign-off	6
VCF Operations licensing Activate subscription licensing for the platform and add-ons before the evaluation period ends.	Feb 2027	VCF Architect + Operations Lead	Foundation build	7
Handover and service acceptance Confirm the operating model, evidence, ownership and the continuing lifecycle cadence.	Apr 2027	VCF Architect + Operations Lead		11
Runbook knowledge transfer Hand over the proven migration runbook with shadowed then reverse-shadowed waves, so the team runs the later waves.	Apr 2027	VCF Architect + Operations Lead	Proving waves	6
Total planned				**223**

Customer Commitments and Open Items

What Acme Health owes the plan, what is still undecided, and what to raise in the first session.

ACME HEALTH TEAM EFFORT

PHASE	WINDOW	PLATFORM	OPS	NETWORK	TOTAL / WK	FTE
Design sessions and sign-off	Oct to Dec 2026	3	2	2	7	0.18
Platform build	Oct 2026 to Jan 2027	4	2	2	8	0.20
Capability enablement	Feb 2027	3	3	1	7	0.18
Acme Health migration waves	Feb to Apr 2027	16	10	4	30	0.75
Proving waves (with CDW)	Mar to Apr 2027	8	6	1	15	0.38
Knowledge transfer and handover	Apr 2027	2	3	1	6	0.15

WORK RUN BY ACME HEALTH

Site prerequisites and hardware evidence	Oct 2026
Remaining migration waves and legacy cluster retirement	Feb to Apr 2027

COMMITMENTS IN THE FCP

Inventory	A current RVTools export before the first design session
People	Platform, network and operations leads available for design sessions
Decisions	Build hosts, DR policy direction and wave ownership by 30 Nov 2026

OPEN ITEMS

ITEM	WHAT IT GATES	OWNER
Current RVTools export	Design sign-off and sizing	Pat Rivera

OPEN QUESTIONS

QUESTION	WHY WE'RE ASKING NOW
Can a current RVTools export be sent before the first design session?	The export on record predates the hardware refresh
Who runs the migration waves after the proving waves?	The plan assumes Acme Health; confirm staffing for 0.75 FTE
What is the recovery time objective?	The DR site is being built now; the recovery design needs it

RAISE IN THE FIRST SESSION

Confirm assumed drivers	VM count, dated waves, extended VLANs, protected VMs (page 3)
Hardware timing	Delivery, rack and stack for the 8 new hosts against the 1 Jan build
Change control	How change requests are handled with no reserve left